

2/26/24 SPWD Project Status

Project No.	Project Name	PM	BOE/IFC	Status/Action Items	Due By
19-M10-1	Boiler Replacement & System Treatment Enhancements (LCC)	TJD		100% Complete: Submit final closeout documents	
19-S01-5	Roofing Replacement, Housing Units A,B,C & Culinary Unit, PCC	HAP		Complete	
19-S01-08	Roofing Replacement, Housing Units 3 & 4, Guard Towers 1-4, NNCC	AJL		100% Complete: Submit final closeout packet of documents	
21-M03	Replace Domestic Water and Sanitary Sewer (NNCC)	JGA		CSC: (40% Complete) [Peek Brother] CO#5 pending	4/8/2025
21-M04	Replace Domestic and Heating Hot Water Piping (Ely State Prison)	GCE		CSC date: (65% complete) (ASE)	10/29/2024
21-M07	Underground Piping Replacement (Ely State Prison)	GCE		CSC date: (65% complete) (ASE)	10/29/2024
21-M09	Switchgear Renovation and Electrical Testing (LCC)	JGA		CSC: (50% Complete) (ASE)	
21-M10	Plumbing Fixture Water Control Renovations (SDCC HU 1-4)	TJD		100% Complete: Submit final closeout documents	
21-M16	Electrical Distribution Upgrade (NNCC)	JGA		CSC: (40% Complete) [Peek Brother] CO#5 & DOWL, PSA Pending	4/8/2025
21-M30	Housing Unit 4 HVAC System Renovation (NNCC)	BIB	IFC Dec	Bid Opening: (Petty & Associates)	
21-M32	Dishwasher Replacement (High Desert State Prison)	GCE		100% Complete: Submit final closeout packet of documents	2/29/2024
21-M35	Replace HU 4 Air Handling Units & Multipurpose Building Chiller (WSSC)	BIB		Bid Opening: (AAME) Bid Negotiation	
21-M36	Install Sanitary Sewer Macerator (Florence McClure CC)	JDC		CSC: (90% complete) (ASE) CO#8 pending	2/15/2024
21-M54	Chilled Water Plant Renovation (LCC)	TJD		100% complete: Submit final closeout documents	
21-M56	Central Plant Renovation (High Desert State Prison)	GCE		Finish boiler commissioning (pending change order w/ SE)	1/31/2024
21-M57	Install Recreation Yard Fencing (SDCC & HDSP)	MML		100% Complete: Submit final closeout packet of documents	9/30/2023
21-M58 & 21-M60	Replace Locks and Controls Housing Unit 7 (NNCC) Replace Cell Doors & Locks (NNCC)	JGA		CSC: (0% Complete) (ASE)	9/18/2024
21-P07	Advance Planning: Wastewater System Upgrade, (LCC)	AFS		Peer Review Due Date: (Lurnos)	
21-S01-01	Roofing Replacement, Operations and Culinary, Housing Units (1-5), (SCC)	AJL		100% Complete: Submit final closeout packet of documents	
21-S01-12	Roofing Replacement, Housing Units 1 and 2 (NNCC)	AJL		CSC date: (0% complete) [Western Single Ply] 4/15/24 NTP	6/13/2024
21-S03-1	Fire Alarm System Installation (Ely State Prison)	DDC		CSC: (15% complete) [ACE Fire] CO#1 Pending	3/30/2024
21-S08-2	High Mast Lighting (Northern Nevada Correctional Center)	JKF		100% Complete: Submit final closeout packet of documents	9/30/2023
21-S08-3	High Mast Lighting (Warm Springs Correctional Center)	JKF		CSC date: (100% complete) (ASE)	9/30/2023
23-A030	Housing Unit 1 & 2 Restroom Remodel (Casa Grande Transitional Housing)	MML		CSC date: (50% complete) (NTP date: 1/29/24) [Shaw Lunquist]	5/30/2024
23-C14	Communications Room Expansion (Southern Desert Correctional Center)	HEH		Bid Opening	
23-C34	Demolition of Silver Springs Conservation Camp	DDC	BOE (Nov)	DD: (H+K Architects)	2/27/2024
23-M04	Replace Doors, Locks, and Security Glazing (Southern Desert Correctional Center)	JKF		CD Submittal Due Date: [Arrington Watkins]	3/22/2024
23-M08	Install Security Cameras (High Desert State Prison)	JKF		DD Submittal Due Date: (Verus)	2/14/2024
23-M13	Replace Surveillance Camera System (NNCC)	JGA		SD: (Verus)	1/23/2024
23-M14	Replace Surveillance Camera System (LCC)	JGA		SD: (Verus)	1/23/2024
23-M17	Install Fiber Optic Loop (Southern Desert Correctional Center)	JKF		Bid Opening	3/6/2024
23-M24	Boiler Plant Renovation (NNCC)	BIB		SD: (EEI)	12/12/2023
23-M2623-M35	Chilled and Hot Water Building Piping Renovation (LCC) Direct Digital Control System Upgr	IHK		SD Submittal Due Date: (AAME)	1/9/2024
23-M29	HVAC Systems Renovation (WSSC)	JKF	BOE Clerk	SD Submittal Due Date: (AAME) PSA Routing	3/13/2024
23-M32	Wastewater System Improvements (LCC)	AFS		Bid Opening: (Affiniti)	
23-M38	Culinary Building Plumbing Replacement (Ely State Prison)	GCE		Bid Opening: (Lurnos)	
23-M40	Water Controls Replacement (High Desert State Prison)	GCE		CD Submittal Due Date: (Ainsworth) Need to coordinate w/ cook	2/29/2024
23-M41	Recreation Yard Cages (NNCC)	AFS	BOE (Jan)	SD Submittal Due Date: (DG Koch)	2/15/2024
23-M44	Upgrade Perimeter Security Fence (SDCC)	HEH		CD Submittal Due Date: (DLR) PSA Routing	2/13/2024
23-M48	Housing Units 1 thru 4 Plumbing Fixture Water Controls (LCC)	IHK		SD Submittal Due Date: (DLR)	2/16/2024
23-M49	Install Site Security Cameras (Ely State Prison)	JKF		SD Submittal Due Date: (AAME)	1/9/2024
23-P08	Advance Planning: Underground Piping Replacement (High Desert State Prison)	GCE		DD Submittal Due Date: (Verus)	2/14/2024
23-S01-02	Roofing, Various Buildings (HDSP)	HAP	BOE Clerk	PSA Pending: (CDC)	3/14/2024
23-S01-03	Roofing, Buildings 6, 7, & 10 (LCC)	HAP		DD Submittal Due Date: (PCA)	6/1/2024
23-S01-07	Roofing, Central Plant and Operations, (NNCC)	AJL	BOE Clerk	PSA Pending: (Paul Cavin)	
23-S01-11	Roofing, Admin. Building 1, (WSSC)	AJL		DD: (Paul Cavin)	6/24/2024
23-S01-12	Roofing, Multipurpose and Office Bldg., (PCC)	HAP	BOE Clerk	PSA Pending: (CDC)	
23-S03-1	Fire Sprinkler System Installation (SDCC Housing Units 1-7)	DDC		SD: (HCE)	2/6/2024
Total					49